



Planning and Development
4303 Lawrenceville Road
P.O. Box 39 Loganville,
GA 30052 Tel:
770-466-2633 Fax:
770-554-5556

Builder's Pre-Construction Meeting

Permit # _____

Lot # _____

Subdivision _____

Street Address _____

Builder/Owner _____

The following will be required to be in place before the first building inspection and remain in place until the C/O is issued.

- Silt fence must be installed
- Entrance pad must be installed
- Must control erosion run-off from lot
- Repair silt fence immediately
- Add stone to entrance pad as required
- Mulch lot within 14 days of permit
- Remove silt/mud from street daily
- All BMP's must remain in place until C/O is issued
- Trash must be kept in bins/dumpsters
- Construction waste must be picked up daily
 - Silt fence must be cleaned out if above 1/3 full
 - Must have a pit for washing concrete trucks
- Install additional erosion control measures as requested by inspector
- All Dumpsters must be obtained through the City of Loganville. Please call 770.466.2633.

If no substantial construction progress has been made within **six (6) months** of the date of the issuance of the building permit, the permit becomes void. Building permits shall not be transferable.

I have read and understand the above requirements and shall agree to abide by these requirements until a C/O is issued.

_____	_____	_____
Builder/Owner	Date	Time

_____	_____	_____
Planning & Development Director	Date	Time